



Box Culvert Installation


Trygve W Hoff, pe
Northeast Region Engineer
American Concrete Pipe Assoc
thoff@concretepipe.org



Precast Structures Fundamentals

PRECAST STRUCTURES: FUNDAMENTALS

American
Concrete Pipe
Association



PIPE

ASTM C76



4 SIDED BOX

ASTM C1577




3 SIDED BOX


ASTM C1504

PRECAST STRUCTURES: FUNDAMENTALS

American
Concrete Pipe
Association



ROUND



ELLIPTICAL



ARCH

PRECAST STRUCTURES: FUNDAMENTALS

American
Concrete Pipe
Association



MONOLITHIC

BOX CULVERT


4 SIDED BOX



SEGMENTED


CLAMSHELL

SPLITBOX CULVERT



PRECAST STRUCTURES: FUNDAMENTALS

American
Concrete Pipe
Association



3 SIDED BOX

HYSPAN

ARCH BRIDGE

*3 SIDED BRIDGE
FLAT TOP BRIDGE
CONCRETE FRAME*

3 SIDED BRIDGE

*CONSPAN
ARCH FRAME*


PRECAST STRUCTURES:



- AGENCY APPROVED IN-PLANT QUALITY CONTROL



PRECAST STRUCTURES:



- CONSISTENT ENGINEERED WELDED WIRE MESH - 65KSI MIN



The Challenge:

- Dubois, WY Bridge Replacement
- Highway detour would not be a possibility
 - Detour needed to be built on site
 - *24 hour window for replacement*
- 168' of culvert, buried 24' deep

The Solution:

- 8x8 Double Cell Boxes (24' cover)
- 28 pieces @ 40,000 lbs ea
 - Detour built Thursday afternoon
 - Old structure removed Thursday night
 - Friday morning 15 pieces were unloaded
 - Grade achieved
 - Boxes set w/ joint seal
 - Backfill & compacted
- Highway reopened to traffic by 5pm Friday
- 13 Final out-of-roadway boxes set & backfilled Tuesday morning

Construction Season is Short in Wyoming:

- Must build FAST
- Temperature conditions
- Freeze-Thaw restrictions on roads
- Irrigation/Runoff considerations
- This can be May in Wyoming!

Why Box Culverts?

- ❑ Basic Box (C1577): 3x2 up to 12x12
- ❑ Custom sizes
- ❑ Multi-barrels
- ❑ Deep fill (up to 300 ft)
- ❑ Large Boxes



RCB Installation types:



Jacked



Trench



Embankment

C1577: 5x5x6



Design Earth Cover, ft	5 ft by 5 ft by 6 in.							"M," in.
	Circumferential Reinforcement Areas, in. ² /ft							
	A _{s1}	A _{s2}	A _{s3}	A _{s4}	A _{s5}	A _{s7}	A _{s8}	
0-2 ^A	0.19	0.35	0.26	0.14	0.19	0.19	0.17	45
2-3	0.14	0.29	0.24	0.14				45
3-5	0.14	0.21	0.20	0.14				45
10	0.14	0.19	0.20	0.14				36
15	0.14	0.24	0.25	0.14				35
20	0.15	0.31	0.32	0.14				35
25	0.18	0.38	0.39	0.14				35
30	0.21	0.46	0.47	0.14				35



^A Top slab 8 in., bottom slab 7 in.

5x5x6 Box

0-2' of Cover:


- 6" Walls*
- Top slab increases to 7.5"*
- Bottom slab increases to 6"*
- A_{s5}, A_{s7} & A_{s8} become structural
- 2" Cover over A_{s7}

MSHA Standard Detail: 0-9" of fill requires epoxy coated reinforcement in outer steel layer in top slab




MSHA: Box Culverts

Section 420




ASTM C1577
5x5x6



MSHA 12" MIN WALLS
5x5x12


- ❑ Boxes should be designed to HL-93 loading
- ❑ MSHA State projects will not accept less than 12" walls
- ❑ Counties will be encouraged to require 12" walls (not required)
 - ❑ Must be designed to AASHTO LRFD

MSHA: Box Culverts



- ❑ Joints shall use welded shear keys
- ❑ Joining materials to be same as used on concrete pipe

Installation





Installation Keys

1-HANDLING

2-DEWATERING

3-BEDDING

4-PLACEMENT

4-JOINING

5-FINAL BACKFILL

6-SPECIALS


1-Handling

Handling:

- ❑ Practice Caution!
- ❑ Handle per man. rec.
- ❑ Distribute load




This is the **WRONG** way to lift!!



Transport:

- Exercise Caution!

A photograph showing a large, rectangular concrete pipe section. An oak branch is embedded in the top edge of the pipe. The branch is visible as a dark, textured mass protruding from the concrete. Two orange arrows point from the text 'Oak branch @ 60 MPH' to the branch. The background shows other concrete pipe sections and some greenery under an overcast sky.


**Oak branch
@ 60 MPH**

2-Dewatering

Dewatering:

Control surface & ground Water

- **Maintain dry conditions during installation**



Dewatering:

Maintain dry conditions during installation




3-Bedding

Bedding:

Check line and grade frequently and evenly



Bedding: Bedding is key to a smooth installation!



4-Placement

Placement:

Ensure equipment is appropriate for weight & size of precast boxes



Placement:


Sequential marking helps proper placement on large/complex jobs



Placement:



- ❑ 1st RCB sets the stage
- ❑ Take your time – get it right
- ❑ More time on #1 – Smoother it goes




4-Joining

Joining:

Various joint materials are used in the market:

- ❑ Mastic
- ❑ Butyl Sealant
- ❑ Joint Wrap
- ❑ Gaskets



Joining:

Joint materials should be applied as recommended by manufacturers:




Joining:

- ❑ Prevent bedding material entering the joint.
- ❑ Smooth the bedding to improve homing the joint.



Joining:

Homing techniques driven by capabilities of crew, equipment & conditions.



Joining:

Check alignment before pushing/pulling boxes home



Joining:

Sometimes the best method is the simplest.



5-Final Backfill

Final Backfill:



- ❑ Minimize trench excavation
- ❑ Compact backfill in lifts
- ❑ Avoid large rolling compactors over the culvert



- ❑ **Avoid Construction loading with less than 3' of cover!**

Successful 1st Installation:



6-Specials

Specials:



Bends can save money & eliminate Junction boxes

Penetrations:



- ❑ Penetration addressed in plant
- ❑ Can be designed for field penetrations
- ❑ Top, bottom & side penetrations

Multi Boxes:



Multicell vs Multibarrel

Skewed Ends:



Skews are limited by size & geometry.



Min Cover:



0' cover:

- ❑ Maximizes hydraulic capacity
- ❑ Place road surface directly over boxes



End Treatments:



Ends can be precast as well

End Treatments:



- 120 feet of 16' x 5' box
- Major Collector
- CIP was \$7,000 less than precast
- Planned on 8 weeks for installation
- Precast was installed in one weekend

